

Dealership:
Technician:
Customer Name:
Model:
Serial #:
Estimated Setup Time: 4 Hours



Refer to operator's manual for instructions

Safety:

- ☐ Owner's manual located in the designated holder.
- ☐ Ensure all safety decals are in place and legible.
- ☐ Safety locks are functional and in place.
- ☐ Safety chain inspection.
- ☐ Safety lights and slow moving vehicle sign are functional and visible.

Check List:

- ☐ Remove shipping blocks (when multiple units shipped together).
- ☐ Wash the unit, removing all road debris (road salt and other material).
- ☐ Check for aesthetic defects and shipping damage – replace damaged items or touch up paint as required.
- ☐ Check wheel bolts.
- ☐ Check tire pressure and adjust as required.
- ☐ Lubricate areas and chains.
- ☐ Secure the hydraulic hose holder to the front of the frame.
- ☐ Ensure proper chain tension and sprocket alignment.
- ☐ Install right and left bale lift arms.

Operational Check:

- ☐ Cycle all cylinders a minimum of three times, check for leaks and clearance.
- ☐ Cycle chain rotation, check for oil leaks.

Customer Review:

- ☐ Review with the customer the understanding and operation of the machine.
- ☐ Review with the customer the safety section of the Operator's Manual.

Comments:

Completed By:	Signature:	Date: