

Dealership:
Technician:
Customer Name:
Model:
Serial #:
Estimated Setup Time: 4 hours



Specs:

- ☐ Have the correct options been installed on the unit as per the order?

Safety:

- ☐ Owner's manual located in the designated holder.
- ☐ Ensure all safety decals are in place and legible.
- ☐ Safety locks are functional and in place.
- ☐ Safety chain inspection (refer to manual).
- ☐ Safety lights and slow moving vehicle sign are functional and visible.

Check List:

(Refer to operator's manual for instructions).

- ☐ Remove shipping blocks.
- ☐ Wash the unit, removing all road debris (road salt and other material).
- ☐ Check for aesthetic defects and shipping damage – replace damaged items or touch up paint as required.
- ☐ Check wheel bolts, as per manual specs.
- ☐ Check wheel bearings, ensure bearings are properly reloaded and nut, washer and cotter pins are in place.
- ☐ Check tire pressure and adjust as required.
- ☐ Lubricate the machine as per manual specifications.
- ☐ Check oil level in gear box (additional gearboxes with grain tank).
- ☐ Secure the hydraulic hose holder to the front of the frame.
- ☐ Ensure guard rod adjustment is free for operation.

- ☐ Ensure flail drum lock engages.
- ☐ Ensure twine cutter can be passed through across drum and stored properly.
- ☐ Ensure all manual operated adjustments function properly and freely.
- ☐ Ensure feed chain is at correct tension (1 inch of lift in center).
- ☐ Ensure belt tensions are set correctly (manual specs).
- ☐ Check flail drum access panels are easily moveable.
- ☐ Check sprocket alignment and chain tension on Grain Tank (if applicable).
- ☐ Check clean-out door can move freely (if applicable).
- ☐ Check tank lid for proper function (if applicable).

Operational Check:

- ☐ Cycle all cylinders a minimum of three times, check for leaks and clearance.
- ☐ Check operation of transfer table relative to the fork lift for proper function.
- ☐ Cycle feed chain in both directions to check for alignment.
- ☐ Ensure camera functions and displays correctly.
- ☐ Check that the grain tank clutch engages (if applicable).
- ☐ Check back up clutch operates freely in reverse and locks up forward (if applicable).

Customer Review:

- ☐ Review with the customer the understanding and operation of the machine.
- ☐ Review with the customer the safety section of the Operator's Manual.

Comments:

Completed By:	Signature:	Date:
----------------------	-------------------	--------------