

Pre-Delivery Inspection Checklist

RCH III Hydro

Specs:	General:
Estimated Setup Time: 3.5 hours	
Serial #:	
Model:	
Customer Name:	
Technician:	
Dealership:	


Have the correct options been installed on the unit as per the order?

Safety:

- Owner's manual located in the designated holder.
- Ensure all safety decals are in place and legible.
- Safety locks are functional and in place.
- Safety chain inspection (refer to manual).
- Safety lights and slow moving vehicle sign are functional and visible.

Tire Assembly:

- Tire pressure of the front castor wheel (44 psi).
- All wheel bolt torques are set to 75 lbf (101 Nm).
- Laminate tires are installed in the correct direction of travel (directional) (see diagram).



Transport b	rackets (long yel	low	ones f	for the	hitch	as	per
figure # 1 c	an be dis	carded)						

- Transport brackets (small red ones for the PTO as per figure # 2 can be discarded).
- Hydraulic cylinder pins are fastened correctly.
- Chain guards/deflectors are in place.
- PTO shaft is fastened and greased.
- There are no leaking or damaged hoses.
- Blade pans and blades are fastened and installed correctly and bolts are tightened.
- All pins and retaining bolts are tightened.
- Walking axles and castors move freely.
- Oil reservoir is at the correct level (half way on the sight glass when unit is stopped).
- Oil level is correct on front gearbox (dipstick).
- Mower deck is clear of debris.
- Oil reservoir shut-off valves are turned on.
- The console switches and the lights functioning correctly.
- Fan-ensure proper function of cooling fan as per section 4 of the Operators Manual.
- Ensure 4 depth stop spacers have been provided on the main depth cylinder on the main frame of the mower.

Operational Check:

All hydraulic functions are operating normally (wings
RCH, depth, options).

- Joystick functions (If applicable)
- Mower spin up (verify blade rotation) (Refer to manual).

Completed By:	Signature:	Date:		



Support Pictures:

Figure 1



Figure 2



Figure 3

